



**Schedule of Activities**

Grand Parkway Segments

Revised February 5, 2014

	<b>A</b>	<b>B</b>	<b>C</b>	<b>D</b>	<b>E</b>	<b>F1</b>	<b>F2</b>	<b>G</b>	<b>H</b>	<b>I1</b>	<b>I2</b>
<b>Length</b>	6.5 miles	28.2 miles	26.9 miles	18.2 miles	15.2 miles	11.9 miles	12.1 miles	13.6 miles	22.5 miles	14.8 miles	14.5 miles
<b>Begin Study</b>	<b>Feasibility Study completed 2010</b>	<b>Jun-02</b>	<b>Mar-98</b>	<b>1983</b>	<b>Aug-99</b>	<b>Aug-99</b>	<b>Aug-99</b>	<b>Aug-99</b>	<b>Jan-06</b>	<b>Jan-06</b>	<b>1991</b>
<b>Publish DEIS</b>		<b>Jun-12</b>	<b>May-00</b>	<b>EA 1986</b>	<b>Feb-03</b>	<b>Oct-03</b>	<b>Jan-04 May-06</b>	<b>Jan-07</b>	<b>Jun-11</b>	<b>Jun-11</b>	<b>Dec-94</b>
<b>Public Hearing</b>		<b>Aug-12</b>	<b>Jun-00</b>	<b>Dec-87</b>	<b>Mar-03</b>	<b>Nov-03</b>	<b>Mar-04 Jul-06</b>	<b>Mar-07</b>	<b>Aug-11</b>	<b>Aug-11</b>	<b>Jan-95</b>
<b>Publish FEIS</b>		<b>Dec-15</b>	<b>Aug-12</b>	<b>NA</b>	<b>Nov-07</b>	<b>Jun-08</b>	<b>Aug-08</b>	<b>Feb-09</b>	<b>May-14</b>	<b>May-14</b>	<b>Jun-97</b>
<b>Request Decision</b>		<b>Feb-16</b>	<b>Jan-13</b>	<b>NA</b>	<b>Jun-08</b>	<b>Nov-08</b>	<b>Mar-09</b>	<b>Apr-09</b>	<b>Jun-14</b>	<b>Jun-14</b>	<b>NA</b>
<b>ROD Issued</b>			<b>Mar-13</b>	<b>NA</b>	<b>Jun-08 Jun-09</b>	<b>Nov-08 Jun-09</b>	<b>Dec-09</b>	<b>Dec-10</b>	<b>Jun-14</b>	<b>Jun-14</b>	<b>Aug-98</b>
<b>Begin Design</b>		<b>2017</b>	<b>2015</b>	<b>1988</b>	<b>2009</b>	<b>2012</b>	<b>2012</b>	<b>2012</b>	<b>2016</b>	<b>2016</b>	<b>2001</b>
<b>Begin ROW</b>		<b>2017</b>	<b>2015</b>	<b>1988</b>	<b>2009</b>	<b>2012</b>	<b>2012</b>	<b>2012</b>	<b>2016</b>	<b>2016</b>	<b>2001</b>
<b>Begin Construction</b>		<b>2019</b>	<b>2016</b>	<b>1989</b>	<b>2011</b>	<b>2013</b>	<b>2013</b>	<b>2013</b>	<b>2016</b>	<b>2016</b>	<b>2003</b>
<b>Open to Traffic</b>		<b>2023</b>	<b>2019</b>	<b>1994</b>	<b>2013</b>	<b>2015</b>	<b>2015</b>	<b>2015</b>	<b>2020</b>	<b>2020</b>	<b>2008</b>