



*The Grand
Parkway
Association*

SH99

Schedule of Activities

Grand Parkway Segments

Revised June 16, 2011

	A	B	C	D	E	F1	F2	G	H	I1	I2
Length	6.5 miles	28.2 miles	26.9 miles	18.2 miles	15.2 miles	11.9 miles	12.1 miles	13.6 miles	22.5 miles	14.8 miles	14.5 miles
Begin Study	Feasibility Study completed 2010	Jun-02	Mar-98	1983	Aug-99	Aug-99	Aug-99	Aug-99	Jan-06	Jan-06	1991
Publish DEIS		Aug-11	May-00	EA 1986	Feb-03	Oct-03	Jan-04 May-06 Mar-04 Jul-06	Jan-07	Jun-11	Jun-11	Dec-94
Public Hearing		Oct-11	Jun-00	Dec-87	Mar-03	Nov-03		Mar-07	Aug-11	Aug-11	Jan-95
Publish FEIS		Aug-12	Sep-11	NA	Nov-07	Jun-08	Aug-08	Feb-09	Jun-12	Jun-12	May-97
Request Decision		Feb-13	Mar-12	NA	Jun-08	Nov-08	Mar-09	Apr-09	Dec-12	Dec-12	Jun-98
ROD Issued				NA	Jun-08 Jun-09	Nov-08 Jun-09	Dec-09	Dec-10			Aug-98
Begin Design		2015	2014	1988	2009	2011	2011	2012	2014	2014	2001
Begin ROW		2015	2014	1988	2009	2011	2012	2012	2014	2014	2001
Begin Construction		2017	2016	1989	2011	2013	2013	2013	2016	2016	2003
Open to Traffic		2019	2018	1994	2013	2015	2015	2015	2018	2018	2008